# Original/Duplicate/Triplicate
# CONTRACT CERTIFICATE
(For Other Works)

No 1st and Final (DS) Date.....2017.

Division: **BBMP / YNK** Sub-Division: **Yelahanka Sub – Division.**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional **Work Code: 001-18-000004**

Schedule Docket No. Head of Account: 1878 Est.Cost: **50.00** Lakhs B.R.No. :

Name of Work : IMPROVEMENTS TO ROADS AND DRAINS AT KERE KODI ROAD IN WARD O.01 OF YELAHANKA SUB-DIVISION

Name of Contractor and Full Address: **Sri.G venkategowda, No 531/1, 14th A cross, A Sector, Yelahanka new town Bangalore -560064**

Date: 16-12-2017.

Reference to Agreement No. EE/YNK.D/EPMT-12/ W.O/130 /2017-18.

Certified that the measurements were taken by me on 24/1/18 and recorded of Pages 212648 to 212658 of measurement Book No. 2127 and that the work is satisfactorily executed.

**Contractor** **Officer-in-charge of work**

Certified that the measurement were taken by me on 24/1/18 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

**Asst. Executive Engineer** **Sub-Division Officer**

Yelahanka Sub-Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....
   adjusted towards cash advance recovery of
   b) Payments Now made } cost store or other material supplied. / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor
   unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

| | Amount |
|---|---|
| Gross Amt | =Rs 5237797 |
| CESS | =Rs |
| CGST | = Rs 523780=00 |
| SGST | = Rs 523780=00 |
| IT | = Rs 523780=00 |
| LC | = Rs 523780=00 |
| CBF | = Rs 5238=00 |
| Royalty | =Rs 77225=00 |
| T D | = Rs 2919750=00 |
| Net Amt | = Rs 4945822 |

Total amount adjusted -

Contractor's Signature

Received Rs. ..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....
Initials of Officer making payment

(For use in the Office)

Stamp

Audited & Admitted for Rs. 5237797

4945822=00 by Cheque
and Rs. 291975=00 by adjustment

Executive Engineer

Asst. Engineer
Yelahanka Division
BBMP

Exe. Engineer
Yelahanka Division
BBMP

# Original/Duplicate/Triplicate
# CONTRACT CERTIFICATE

No 1st and Final

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | | Previous Measurment | | Present Measurement | | | Total up-to date | | Remarks |
| | | Qty | cost | Qty | Rate | Cost | Qty | cost | |
| | | – | – | 576.45 | 67.00 | 38622.00 | 576.45 | 38622.00 | |
| | | – | – | 1391.40 | 91.00 | 126617.00 | 1391.40 | 126617.00 | |
| | | – | – | 461.16 | 84.50 | 38968.00 | 461.16 | 38968.00 | |
| | | – | – | 911.61 | 174.00 | 158620.00 | 911.61 | 158620.00 | |
| | | – | – | 2303.01 | 105.00 | 241816.00 | 2303.01 | 241816.00 | |
| | | – | – | 411.90 | 1746.00 | 719177.00 | 411.90 | 719177.00 | |
| | | – | – | 275.85 | 5412.00 | 1492900.00 | 275.85 | 1492900.00 | |
| | | – | – | 182.79 | 2202.00 | 402504.00 | 182.79 | 402504.00 | |
| | | – | – | 275.85 | 6520.00 | 1798542.00 | 275.85 | 1798542.00 | |
| | | – | – | 1839.00 | 101.00 | 185739.00 | 1839.00 | 185739.00 | |
| | | – | – | 267.90 | 128.00 | 34291.00 | 267.90 | 34291.00 | |
| | | | | | | 5237797 | | 5237797 | |

| | | |
|---|---|---|
| al mix pared ns. A. o.155 | Cu | |
| m and ete laid HOM of | Cum | |
| granite | Sqm | |
| C) M20 ooting, arges.) | Cum | |
| floating all lead | Sqm | |
| nachine roviding and lift (P.178/ | Mtr | |
| | TOTAL | |

ವಿಷಯ :

| sl no | Description of work | Unit | Previous Measurment Qty | |
|---|---|---|---|---|
| 1 | Removing B.S. slab of Drain and stacking.(P No.25 / I N 5.32) | sqm | – | |
| 2 | KSRRB 300 - Excavation for road, drains and similar works - KSRRB 300-1 Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH Chapter 3 | Cum | – | |
| 3 | Refixing stone slabs of drains and pointing in C.M.(1:3 | sqm | – | |
| 4 | KSRB 2-1.1 Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications. specification | Cum | – | |
| 5 | KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications MORTH -100/ Chapter 1 | Cum | – | |
| 6 | KSRRB M400-6.1 Construction of granular sub-base by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per specifications A. Plant Mix Method.Close graded granular sub-base material as per 400-1 For Grading- II Material (P.No.155 It.No.20.4.2) | Cum | – | |
| 7 | KSRB 4-1.3. Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.Specification No.KBS 4.1, 4.2 (P.12/I.4.3) | Cum | – | |
| 8 | Providing and fixing **RCC precast Slabs of 0.10 m thick of CC 1:2:4 with 20 mm** and down size graded granite metal , machine mixed , including cost of all material , labour , HOM of Machinery , curing complete | Sqm | – | |
| 9 | Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete **(RMC)** M20 for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, for raft foundation, column footing, main and secondary beams with all lead and lifts etc.,complete (exclusive of cost of steel and fabrication charges.) Page No.18 / Item No. 4.48) | Cum | – | |
| 10 | **Vaccum De-watering** with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator HOM of machinery Screed Vibratiry, Power Floater, blade and disc etc., with all lead and lift (P.177/ I.22.7) | Sqm | – | |
| 11 | Providing Groove cutting for width of 5mm to 10mm and depth 80mm-100mm including cost of cutting machine generator and HOM of machinery including cost of blade, coolant etc., including cleaning aof groove & providing sand and hot bitumen fillars and filler metal etc.,including cost of conveyance of all materials, labour,lead and lift charges and all the other incidental charges as per drawing and as per specifications, MORTH specification. (P.178/ I.22.8) | Mtr | – | |
| | | | | TOTAL |

Certificates:

1 The above work is done satisfactorily and complete in all respect.
2 There is no department Material issue for the above work.
3 This works comes under BBMP Limit.